WENTWORTH TECHNOLOGY

SPEEDTHRU Drive-Thru Headset Systems

Post Installation Checklist

Installer: Complete this checklist at the conclusion of the installation. When completed, ask the Store Manager or On-Site Representative to sign and date. Return to Wentworth Technology within 48 hours.

Customer/Brand Name: Address:	Certified Technician ID:	YES or NO	Closing Code:

Task	(✓)	Comments
Installer Verifies All System Components in Pick List are on site. (call 877-495-1634 if parts missing)		
New wired pulled YES or NO - reason:		
Speaker mounted facing ground or at 90 degrees if possible (away from car)		
Microphone facing towards car, 18" away from speaker if possible		
All connections soldered and all end wires tinned with dolphins used		
Menu Board Loop Detector Wired, set between 4 to 6, and tested - 10 Cars Minimum		
Tested loop with voltmeter (write results in comments)		
All Wireless Headsets Tested and Fully Operational with no echo		
Base Station in Approved Location and Fully Operational- (*Strain relief installed*)		
Headset Rack and Battery Charger mounted on wall in Approved Location		
Loop Installation Saw Cut (*if Applicable*) is Water-Sealed and Cosmetically Acceptable		
Digital Photos of Loop Detector Wiring and mounting, Base Station Wiring and mounting, Speaker and Mic positioning, Battery Charger, operational timer, timer wiring and interconnect module		
Indicate if Message Repeater (*Greeter*) is being used		
System Mode Setting: Hands Free / Auto Hands Free / Push to Talk		
Timer integrated with base station, greet time functional - (DIP Switch #6 is ON) • In comments, identify brand - Hyperactive, ERC, etc.		
Volume Settings: Inbound _____ Grill Speaker _____ Outbound Day _____ Outbound Night _____		
Quick Start Guide used for Training Attendee / Title: _____ Attendee / Title: _____ Attendee / Title: _____ Attendee / Title: _____		
Instructed manager on how to use greeter (if applicable)		
Instructed manager on how and when to call in defective equipment / showed toll free number on base		
If old system was removed it was given to (name)		

The above checklist is filled out completely and correctly.

Installer Signature	Installer Printed Name	Date

My new SpeedThru system installation is complete and is operating to my satisfaction:

Customer Signature	Customer Printed Name	Date

Please Fax to 888-354-2837 or email to: service@wentworthtechnology.com / Please send photos to (207) 468-0559 or email to: service@wentworthtechnology.com